BHRUHAT BENGALURE MAHANAGARA PALIKE

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads & other allied Works in Hatanagar, LKR, Nagar, Devinagar, Layout & Surrounding areas in Wards No. 08 New ward No. 12
2	Amount of Work Portion	24517637.19 (+Applicable GST)
3	Estimated Cost	300.00 Lakhs
4	Name of Contractor	K.K.R. Constructions - C. Mahesh.
5	Agreement No.	108 / 20.1.23
6	No. and date under which work order issued	108/ 20.1.23
7	Time limit originally fixed for completion	120 Days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	1) Form	-
	2) Form	-
11	Work carried out by the contractor during the original period stipulated in the contract	90 Y.
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Timenow applied for	17 Days
15	Date of recommending time limit appled for	20.5.23 to 6.6.23.
16	Whether the orginal application of the contractor is enclosed	-
17	Balance of work remaining to be done	10 Y.
18	Probable time required for completion of remaining work	6.6.23
19	Cost of work chrged establishment charged on the work after the expairy of original period	-
20	Whether notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to Rain in the work Spot locality & Work modified. Hence EOT may be Approved with nominal penality.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT Approved with nominal penality.

Assistant Engineer
Ward No. 8/12

Executive Engineer
Byatarayanpura Division
BBMP, Bangalore-92.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬ್ಯಾ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore